The efforts are being made to provide adequate resources and resolve the problems coming in the way of the implemention.

(e) The increase in cost over the latest approved cost is estimated at Rs. 5731.06 crore in respect of the above 6 projects.

(f) The concerned Ministries are taking adequate steps for completion of these projects as per revised schedule.

Completion of projects

3234. SHRI SANTOSH BAGRODIA:

SHRI K.B. KRISHNA MURTHY:

SHRI HARISH RAWAT;

SHRIMATI AMBIKA SONI:

Will the Minister of STATISTICS AND PROGRAMME IMPLEMENTATION be pleased to state:

(a) whether it is a fact that many projects are pending completion;

(b) if so, the details of those projects, ministry-wise, State-wise;

(c) the reasons of their pendency;

(d) the quantum of money that have already been spent on these projects and how much more money is still required to complete them; and

(e) the measures taken to ensure completion of the pending projects expeditiously?

THE MINISTER OF STATE OF THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION (SHRI OSCAR FERNANDES): (a) Yes, Sir, as on 1.3.2005, there are 634 projects excluding completed projects costing Rs. 20 crore and above under implementation.

(b) to (d) The details of those projects Ministry-wise and State-wise along with the cumulative expenditure till the end of February 2005, and funds required for completion of these projects are enclosed as Statement I and II (See below). General reasons for the pendency are: (i) financial constraints; (ii) delay in land acquisition and rehabilitation, award of contracts and supply of equipment; (iii) slow progress by contractors and supply of equipment; (iii) slow progress by contractors; and (iv) law and order problems.

(e) The measures taken by the Ministry to ensure completion of pending projects expeditiously include: (i) ensuring funding of projects for implementation as per the work programme; (ii) in-depth review of projects on monthly and quarterly basis by the Government; (iii) follow up with the State Governments in respect of problems relating to land acquisition, rehabilitation-related issues, forest clearances, infrastructure facilities and ensuring law and order at project sites, etc.; (iv) ensuring the Empowered Committee in the administrative Ministries to review the departmentally executed projects; (v) interministerial coordination for resolving specific problems; and (vi) ensuring the Standing Committees in the Ministries/ Departments to assess and fix responsibility for time and cost overruns of projects.

Statement-I

Statement of pending projects (Sector-wise)

Sl. No.	Sector	Number of Projects	Latest approved Cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cumulative expenditure as on 1.3.2005 (Rs. Crore)	Funds required to complete (Rs. Crore)
1	Atomic Energy	9	29932.46	30967.46	11306. 16	19661.30
2	Civil Aviation	18	999 78	992.87	270 18	722.69
3	Coal	76	9396.95	9390.67	985.62	8405.05
4	Fertilisers	4	873.18	974.02	624.51	349.51
5	l&B	1	59.17	59.17	55.56	3.61
6	Mines	1	4091.51	4091.51	0.00	4091.51
7	Steel	13	1588.97	1658.28	174.91	1483.37
8	Petroleum	31	35887.52	38051.89	16325.94	21725.95
9	Power	53	76930.08	78658.23	31496.49	47161.74
10	Health & FW	3	710.86	780.86	370.49	410.37
11	Railways	248	48173.82	58284.76	18407.64	39877.12
12	Road Transport & Highways	97	22410.10	22249.09	14690.35	7558.74
13	Shipping & Ports	26	1997.27	2019.26	836.16	1156.10
14	Telecommunication	37	5621.15	5269.22	957.83	4311.39
15	Urban Development	16	10973.41	10986.35	8114.18	2872.17
1b	Water Resources	1	1069.40	1069.40	28.36	1041.04
	TOTAL:	634	250715.63	265503.04	104671.38	160831.66

Statement-II

Statement of Pending Projects (Sector-wise)

Sl No.	Sector	Number of Projects	Latest approved Cost (Rs. Crore)	Anticipated Cost (Rs. Crore)	Cumulative expenditure as on 1.3.2005 (Rs. in Crore)	Funds required to complete (Rs. Crore)
1	Andhra Pradesh	58	8250.98	8862.04	3158.21	5703.83
2	Arunachal Pr.	1	6285 33	6285 33	736.20	5549.13
3	Assam	13	5656.61	6127.89	1652.85	4475.04
4	Bihar	39	11600.42	11915.80	2576.43	9339.37
5	Gujarat	28	4818.70	5649.50	2205.92	3443 58
6	Haryana	7	9806.86	9656.12	4491.26	5164.86
7	Himachal Pr.	3	8534.94	8534 94	1783.60	6751.34
8	J&K	8	7176.24	11444.12	6519 69	4924 43
9	Kamataka	32	8813.52	10252.93	3285 33	6967.60
10	Kerala	14	1733.79	1798.09	361.60	1436.49
11	Madhya Pradesh	27	6598.61	6717 85	1380.59	5337.26
12	Maharashtra	49	19545 84	19661.95	10297.34	9364.61
13	Manipur	3	622.57	692.57	1001.17	-308.60
14	Meghalya	1	422.60	422.60	196.64	225.96
15	Mizoram	1	368.72	368.72	214.80	153.92
16	Nagaland	1	20.94	20.94	18.30	2.64
17	Orissa	40	16450.29	16889.60	6372.46	10019.14
18	Punjab	11	1212.27	1497.73	781.89	715.84
19	Rajasthan	17	6951.09	7148.71	2210.01	4938.70
20	Sikkim	2	2243.94	2243.88	1314.38	929.50
21	Tamil Nadu	43	26413.79	26689.61	7618.61	19071.00
22	Tripura	1	575.00	895.00	381.59	513.41
23	Uttar Pradesh	50	12735.34	13205.86	6200.94	7004.92
24	West Bengal	39	7760.47	8187.55	4172.49	4015.06
25	Delhi	24	13497.59	13383.41	8664.40	4719.01
26	Chhartisgarh	25	14011.97	14070.59	1335.62	12734.97
27	Jharkhand	14	3246.83	3771.46	1147.47	2623.99
28	Uttaranchal	5	9743.28	9794.84	8079.06	1715.78
29	Multi State	78	35617.10	39313.41	16014.53	23298.88
	TOTAL:	634	250715.63	265503.04	104671.38	160831.66